# TIM-001 Design and Theme Lock Execution

## Section Purpose

TIM-001 establishes the creative and operational baseline for the entire launch sequence. This section converts brand intent into enforceable standards that drive procurement, staging, listing quality, and guest experience consistency.

## Timeline Window

- Planned window: 2026-04-01 to 2026-04-10
- Primary owner: Owner
- Current status mix: In Progress and Planned

## Workstream Breakdown

1. `TIM-001-01` Brand Standards and Style Themes Lock (Critical, 2026-04-01 to 2026-04-05)

- Dependency: None
- Execution focus: lock palette, materials language, furnishing tier, and visual identity guardrails.
- Output target: approved style baseline used as a control document by all downstream sections.

2. `TIM-001-02` Room-by-Room Design Specs Map (High, 2026-04-04 to 2026-04-10)

- Dependency: `TIM-001-01`
- Execution focus: produce room-level spec sheets, SKU intents, and quantity assumptions for procurement.
- Output target: procurement-ready inventory mapping by room type.

3. `TIM-001-03` Brand Voice and Copywriting Strategy (Medium, 2026-04-06 to 2026-04-10)

- Dependency: `TIM-001-01`
- Execution focus: define guest persona, tone, CTA style, and listing messaging principles.
- Output target: messaging kit that supports listing description drafts in later sections.

## Operational Gate Criteria

- Visual standards are fixed and version-controlled.
- Every room has approved design specs tied to purchase intent.
- Brand voice rules are documented and usable in listing copy workflows.
- No unresolved conflicts remain between design intent and budget assumptions.

## Risks and Controls

- Risk: delayed style lock compresses procurement lead time.
- Control: treat `TIM-001-01` as a hard gate and escalate same-day on unresolved decisions.
- Risk: incomplete room specs cause ordering errors.
- Control: require minimum data set per room (item type, quantity, quality tier, fallback option).

## Definition of Done

TIM-001 is complete when all three tasks are closed, design standards are final, and TIM-002 can execute without additional creative clarifications.

# TIM-002 Procurement and Ordering Window

## Section Purpose

TIM-002 translates approved design specs into executed purchasing, logistics control, and delivery readiness. This section protects schedule integrity by prioritizing long-lead items and synchronizing receiving plans with install dates.

## Timeline Window

- Planned window: 2026-04-08 to 2026-04-20
- Primary owner: Owner
- Current status: Planned

## Workstream Breakdown

1. `TIM-002-01` Primary Furnishing Order Launch (Critical, 2026-04-08 to 2026-04-12)

- Dependency: `TIM-001-02`
- Execution focus: place orders for core furniture with longest lead-time risk.
- Output target: confirmed orders, ETAs, and supplier confirmations.

2. `TIM-002-02` Amenity and Tech Procurement (High, 2026-04-11 to 2026-04-20)

- Dependency: `TIM-002-01`
- Execution focus: source amenity and tech bundles, with emphasis on social island guest-value items.
- Output target: complete tech and amenity purchasing list with delivery tracking.

3. `TIM-002-03` Linen and Consumable Bulk Order (Medium, 2026-04-15 to 2026-04-18)

- Dependency: `TIM-002-01`
- Execution focus: establish linen turnover stock and consumable replenishment baseline.
- Output target: par levels and first-cycle stocking quantities.

4. `TIM-002-04` Logistics and Delivery Coordination (High, 2026-04-12 to 2026-04-20)

- Dependency: `TIM-002-01`
- Execution focus: coordinate receiving windows, site access, and staging alignment.
- Output target: integrated delivery calendar mapped to install sequence.

## Operational Gate Criteria

- All critical and high-priority purchase orders are placed and acknowledged.
- Delivery windows are aligned to install and staging sequence.
- Linen and consumable baselines are defined and funded.
- No open unknowns remain for receiving, assembly, or storage constraints.

## Risks and Controls

- Risk: fragmented vendor timelines create install bottlenecks.
- Control: maintain a single delivery control sheet with daily ETA reconciliation.
- Risk: under-ordering consumables affects go-live consistency.
- Control: enforce minimum opening inventory thresholds and backup vendors.

## Definition of Done

TIM-002 is complete when procurement is operationally locked, deliveries are scheduled, and TIM-003 can execute without material blockers.

# TIM-003 Install and Staging Execution

## Section Purpose

TIM-003 converts delivered inventory into launch-ready physical operations. The goal is to move from boxes and components to a fully staged, cleaned, and quality-checked guest environment.

## Timeline Window

- Planned window: 2026-04-15 to 2026-04-27
- Primary owner: Owner
- Current status: Planned

## Workstream Breakdown

1. `TIM-003-01` Furniture Assembly and Staging (High, 2026-04-15 to 2026-04-25)

- Dependency: `TIM-002-02`
- Execution focus: assembly sequencing, room placement, and turnover-style staging QA.
- Output target: fully staged spaces aligned to design specs.

2. `TIM-003-02` Smart Home and Tech Deployment (High, 2026-04-20 to 2026-04-27)

- Dependency: `TIM-003-01`
- Execution focus: deploy and validate smart lock, mesh network, and connected devices.
- Output target: stable, test-passed smart environment with documented fallback procedures.

3. `TIM-003-03` Final Site Cleaning and Prep (High, 2026-04-25 to 2026-04-27)

- Dependency: `TIM-003-01`
- Execution focus: white-glove sanitization and presentation-ready finish quality.
- Output target: inspection-ready property condition.

4. `TIM-003-04` Amenity Stocking and QA Pass (Medium, 2026-04-26 to 2026-04-27)

- Dependency: `TIM-003-03`
- Execution focus: stock verification, count validation, and placement consistency.
- Output target: opening inventory confirmed and guest-ready.

## Operational Gate Criteria

- Staging matches the locked design and room specs.
- All essential tech systems are installed and tested.
- Cleaning quality meets launch presentation standard.
- Amenity inventory is complete, counted, and logged.

## Risks and Controls

- Risk: late deliveries or missing parts disrupt staging cadence.

- Control: daily punch-list review and immediate substitution decisions.
- Risk: smart-home instability creates operational risk post-launch.
- Control: run scenario tests (entry failure, network interruption, reset procedures).

## Definition of Done

TIM-003 is complete when physical setup, technology, cleanliness, and inventory pass a final internal QA and can support media capture and compliance validation.

# TIM-004 Photo and Listing Asset Capture

## Section Purpose

TIM-004 builds the market-facing asset package used to launch and position the listing. This section turns staged property readiness into visual and written conversion assets across booking channels.

## Timeline Window

- Planned window: 2026-04-22 to 2026-05-02
- Primary owner: Owner
- Current status: Planned

## Workstream Breakdown

1. `TIM-004-01` Professional Media Capture (Twilight/3D) (Critical, 2026-04-22 to 2026-04-26)

- Dependency: `TIM-003-02`
- Execution focus: capture hero imagery and immersive visual assets from approved shot list.
- Output target: complete raw media set with required angles and formats.

2. `TIM-004-02` Listing Description and Content Drafting (Medium, 2026-04-24 to 2026-04-30)

- Dependency: `TIM-004-01`
- Execution focus: draft listing narrative optimized for target guest intent and SEO keywords.
- Output target: publish-ready long and short descriptions with headline variants.

3. `TIM-004-03` Photo Selection and Post-Production (High, 2026-04-27 to 2026-04-30)

- Dependency: `TIM-004-01`
- Execution focus: curate top visual set and edit for consistency, brightness, and visual hierarchy.
- Output target: final hero set and ordered gallery sequence.

4. `TIM-004-04` Channel Setup (Airbnb/VRBO) (High, 2026-04-28 to 2026-05-02)

- Dependency: `TIM-004-02`
- Execution focus: build draft listings, upload media, configure core channel fields.
- Output target: platform-ready listings in pre-launch state.

## Operational Gate Criteria

- Hero visual set is selected and post-processed.
- Listing copy is approved for clarity, differentiation, and keyword intent.
- Channel profiles are complete and internally reviewed.
- Asset package is ready to hand off into pricing and go-live workflows.

## Risks and Controls

- Risk: weak hero shots reduce click-through and booking intent.

- Control: predefine must-have shot list and reject substandard media.
- Risk: inconsistent content between channels causes guest confusion.
- Control: maintain one source-of-truth listing copy and channel sync checklist.

## Definition of Done

TIM-004 is complete when media, copy, and channel drafts are finalized and ready for pricing, promotions, and launch gating.

# TIM-005 Pricing and Promotions Setup

## Section Purpose

TIM-005 defines revenue activation logic for launch. This section establishes pricing behavior, promotion strategy, occupancy calibration, and calendar integrity before bookings are opened.

## Timeline Window

- Planned window: 2026-04-25 to 2026-05-04
- Primary owner: Owner
- Current status: Planned

## Workstream Breakdown

1. `TIM-005-01` Pricing Engine Rules and Seasonality (High, 2026-04-25 to 2026-04-28)

- Dependency: `TIM-004-01`
- Execution focus: configure base rates, seasonal variance, and benchmark alignment for ZIP 78744.
- Output target: ruleset that supports launch competitiveness and margin protection.

2. `TIM-005-02` Promotion Stack and Discount Launch (Medium, 2026-04-28 to 2026-05-02)

- Dependency: `TIM-005-01`
- Execution focus: activate promotional layers, including 15% new-listing incentive.
- Output target: controlled promotion stack with defined expiration and objectives.

3. `TIM-005-03` Occupancy Target Calibration (Medium, 2026-04-30 to 2026-05-03)

- Dependency: `TIM-005-01`
- Execution focus: set first-90-day occupancy and ADR targets with adjustment thresholds.
- Output target: measurable performance baseline and correction triggers.

4. `TIM-005-04` Channel Sync and Availability Lock (High, 2026-05-02 to 2026-05-04)

- Dependency: `TIM-005-02`
- Execution focus: verify multi-channel calendar sync and prevent double-booking conditions.
- Output target: stable availability state and verified sync reliability.

## Operational Gate Criteria

- Pricing model is complete and benchmark-grounded.
- Promotions are active, intentional, and time-bounded.
- Occupancy targets are documented with monitoring cadence.
- Calendar sync is validated across active booking channels.

## Risks and Controls

- Risk: overly aggressive launch discounts suppress long-term ADR.

- Control: define floor pricing and promotion sunset rules before activation.
- Risk: calendar drift creates booking conflicts.
- Control: run cross-channel sync tests and lock manual override policy.

## Definition of Done

TIM-005 is complete when rate logic, launch promotions, occupancy controls, and calendar synchronization are validated for go-live readiness.

# TIM-006 Compliance Verification Gate

## Section Purpose

TIM-006 is the legal and operational safety gate that must clear before market launch. This section ensures permit, insurance, tax, policy, and safety controls are complete and auditable.

## Timeline Window

- Planned window: 2026-04-10 to 2026-05-05
- Primary owner: Owner
- Current status mix: In Progress and Planned

## Workstream Breakdown

1. `TIM-006-01` STR Permit and Compliance Finalization (Critical, 2026-04-10 to 2026-05-01)

- Dependency: `TIM-001-02`
- Execution focus: complete required City of Austin STR permit actions and resolve lead-time dependencies.
- Output target: documented permit-compliant operating status.

2. `TIM-006-02` Insurance and Tax Setup Verification (High, 2026-04-20 to 2026-05-05)

- Dependency: `TIM-006-01`
- Execution focus: verify policy coverage and tax setup adequacy for STR operations.
- Output target: confirmed insurance sufficiency and tax workflow readiness.

3. `TIM-006-03` Smart Lock Compliance Check (High, 2026-04-25 to 2026-04-30)

- Dependency: `TIM-003-02`
- Execution focus: validate access-control setup against applicable safety expectations.
- Output target: pass/fail report with corrective actions closed.

4. `TIM-006-04` House Rules and Policy Review (Medium, 2026-04-30 to 2026-05-04)

- Dependency: `TIM-006-01`
- Execution focus: align house rules and operating policies with legal strategy.
- Output target: approved guest-facing rules and internal enforcement playbook.

## Operational Gate Criteria

- Permit and compliance obligations are complete and documented.
- Insurance and tax setup are verified for active operations.
- Smart lock controls pass safety validation.
- House rules and policies are final and channel-ready.

## Risks and Controls

- Risk: permit delays push launch dates.
- Control: track agency milestone dates and prepare contingency launch windows.
- Risk: policy gaps expose legal or operational liability.
- Control: run policy review against compliance checklist before channel publish.

## Definition of Done

TIM-006 is complete when all legal, financial, safety, and policy checks are closed with evidence sufficient for final go-live approval.

# TIM-007 Go Live Readiness

## Section Purpose

TIM-007 is the final launch gate that validates operational readiness, activates listing visibility, and confirms first-booking infrastructure is stable.

## Timeline Window

- Planned window: 2026-05-03 to 2026-05-07
- Primary owner: Owner
- Current status: Planned

## Workstream Breakdown

1. `TIM-007-01` Final Readiness Walkthrough and Audit (Critical, 2026-05-03 to 2026-05-05)

- Dependency: `TIM-004|TIM-005|TIM-006`
- Execution focus: run end-to-end gate audit across assets, pricing, compliance, and guest operations.
- Output target: signed readiness checklist and go/no-go decision record.

2. `TIM-007-03` Guest Communication System Test (High, 2026-05-05 to 2026-05-06)

- Dependency: `TIM-007-01`
- Execution focus: validate template logic, timing, and fallback communication paths.
- Output target: verified automated and manual guest messaging flows.

3. `TIM-007-02` Listing Go-Live and Booking Launch (Critical, 2026-05-06 to 2026-05-07)

- Dependency: `TIM-007-01`
- Execution focus: publish listing state, open availability, and initiate formal market launch.
- Output target: active listing with booking pipeline open.

4. `TIM-007-04` Calendar and Payout Audit (High, 2026-05-06 to 2026-05-07)

- Dependency: `TIM-007-02`
- Execution focus: confirm payout routing, financial flow accuracy, and calendar integrity post-launch.
- Output target: first-cycle financial and scheduling reconciliation pass.

## Operational Gate Criteria

- Final walkthrough clears all launch-critical checkpoints.
- Guest communication tests pass under realistic scenarios.
- Listing is live with confirmed discoverability and booking functionality.
- Financial and calendar audits confirm stable operating state.

## Risks and Controls

- Risk: unresolved cross-section defects discovered at final gate.

- Control: enforce go/no-go threshold with explicit rollback criteria.
- Risk: post-launch payout or calendar mismatch.
- Control: same-day reconciliation after go-live and defined incident response owner.

## Definition of Done

TIM-007 is complete when launch is active, first-day operations are verified, and immediate post-launch audits show no critical defects.